Completion Report

1	Name of Wok	Improvements & Construction of Culverts in Bagalagunte Ward no 14
2	Sanctioned Estimate No.& Date	
3	Head of Acount which is Chargeable	P Code No P-1771
4	Enstrument Order No. & Date	BBMP/EE/DD/395/17-18, Dt.27.03.2018
5	Name of Contractor	**Madhu M R**
6a	Time Stipulated for Completion of work	— 90 -
b	Delay in execulation of work	
7	Measurement recorded in MB	MB No.621/17-18, Page No.62012 to 62017
	Page No	MB No.621/17-18, Page No.62012 to 62017
8	check Measurment of the Asst	Dasarahalli Sub Division
	Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official	
	incharge of the work	
10	a) JUNIOR/ ASST. Eng	K P Umesh
	b) Asst. Exe. Engineer	Shivakumar Odeyar

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings
10.00	9,35,397-00	-	64603-00

1) Certified that the above work has been Completed within the stipulated time nited in the
2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE

ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ

Scanned by CamScanner